Premeasurement

M. A. R. 57 (Rule 116) No. E 559087
Measurement Book

Serial No. .....
Name of work ..... From ..... To .....
Name of Contractor of nature of Agency... Sri. Karthik Yadav. C.P
Date of commencement of work... 24-02-2021

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Name of work: Desilting of drain at Kodigehalli and Surrounding area in Ward No 8 Kodigehalli. Estimate cost: 5.00 Lakhs Job No: 008-19-000140 Work order No: BBMP/EE/BTP/196/2020-21 dt. 24.02.2021 Measurement taken on 27-08-2021						
①	Removing & refixing Stone Slabs of drain & Pointing in CM 1:3 (Page no 29						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Item no 5.33.						
	Kodigehalli Hanumaiah Lyt Rd.						
	left side	13	30	0.90	–	351	
		1	10	0.90	–	09	
	Right Side	13	30	0.90	–	351	
		1	10	0.90	–	09	
	Rammandir Road (Left Side)	5	30	0.90	–	135	
		1	14	0.90	–	12.60	
	Right side	5	30	0.90	–	135	
		1	14	0.90	–	12.60	
	Govt School Road Right Side	~~62~~	30	0.90	–	~~62~~	54.00
			~~229.00~~	~~0.90~~	–	~~19.80~~	8.10
			~~1330 mts~~			~~1197~~	Sqm
			1197.00 m			1077.30 Sqm	

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

M. A. R. 57 (Rule 116) **No. E** 559088

Measurement Book

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Pre Measurement taken on 30-08-2021						
(2)	Earthwork Excavation by manual means after breaking clods complete as per specification qty vide length taken from item no (1) of Page 559087 of this MB Book	1	133.00 ~~69.00~~	0.50	0.40	26.60 ~~13.80~~	Cum Govt School Road
	Measurement taken on	1	1197.00 ~~1330~~	0.50	0.40	239.40 ~~266~~	Cum
					Total	266.00	Cum
(4)	Lead & disposal with all leads qty vide item no (2) @ 85% of Page 559088 of this MB.	—	—	—	—	226.10	Cum

c4fc

Assistant Executive Engineer
Kodigehalli Sub Division
RRMP, Bangalore

30/08/21